## REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR PERIOD ENDING 12 September 1988

1. Progress Report Tasks Assigned by Senior Management:
None

2. Major Events That Have Occurred During the Preceding Week:

Property of the Property of th

## b. E Street Complex -

(1) Renovations - Bid opening for the renovation of South, East, and Central Buildings was held on 7 September 1988. The low bidder was Suburban Contractors, Inc. of Vienna, VA with a bid of \$362,300.00. Renovation activities at the site are expected to commence within 10-14 days.

ILLEGIB

25X1

mendege of

(2) Asbestos Survey - Asbestos surveys of South, East, and Central Buildings began on 9 September 1988. The survey of Central Building is priority one and should be completed by 15 September 1988, followed by surveys of the remaining two structures. Once estimated cost for abatement/removal has been determined, the information will be provided to General Services Administration (GSA). GSA has agreed to provide funding for any required work. Field Engineering Branch engineers will continue to assist GSA as required to ensure all abatement and removal activities are accomplished per federal guidelines.

25**X**1

25**X**1



		~ m ~ n n m		
Declassified in Part -	Sanitized Conv Approved to	or Release 2013/04/29	: CIA-RDP90-00078R00010	0060030-0
Deciassifica irri art	Carnazca Copy Approved it	71 1 (CICU3C 20 10/0-1/20	. On the out of the	3000000

SUBJECT: Real Estate and Construction Division Weekly Report for Period Ending 12 September 1988

	(2) Key Building - EBOB has designed a preliminary layout of 475 square feet of office space for Directorate of Intelligence/SSC/MPSS. The preliminary drawings have been approved and are now awaiting Office of Security requirements for vaulting the area.
25 <b>X</b> 1	to Chamber of Commerce -
25X1	Information Systems Training Division in OTE is planning to move ten personnel from to Arlington Center (Chamber of Commerce) and has tasked EBOB to redesign an existing classroom, consisting of 1,088 square feet, into office space for ten people. EBOB is gathering requirements in order to complete the design.
	(4) Chamber of Commerce - The final set of drawings for a new guard station at Chamber of Commerce Building have been approved by SESD and given to Dominion Management for a cost estimate. OTE has obligated \$12K of FY-88 funds to cover this project.
25X1	
	3. Upcoming Events:
	None
 	4. Management Activities and Concerns:
:   	None
·	
25 <b>X</b> 1	·